

## **Repair Project update-06-** (end of March 2022)

**The objective of the project is to conserve the archaeology in the northern works and to stabilise and consolidate the southern spillway.**



The old stonework on the southern wall has all been replaced. Some new stones were required to be cut as part of the arch to the barrel archway. The scaffolding should be coming down during the first week of April.

There has been much tidying of the site as it is hoped by the contractors for them to leave the site on April 14<sup>th</sup>. At that stage the bridleway will be re-opened and we will be able to evaluate what work is required which we have not been able to afford with the grant monies.

**All offers of manual help will be gratefully received.**

Anyone wishing to help organise and set up Open Weekend should contact Robin and Carla.

01428 654088 or [barnes@vanlands.co.uk](mailto:barnes@vanlands.co.uk)





Back filling behind the new concrete wall is well under way. Thankfully the weather has remained pretty dry but earlier trying to consolidate wet clay was a difficulty. Despite the compaction a certain amount of settlement is expected.



The course of the stream from the southern spillway needs to be widened and made deeper although the natural flow of the water will be in charge.